

# Androscoggin Valley Consortium TIGER Grant Pavement Management Program

## PROJECT SCHEDULE

Task	Task Lead	Start Date	End Date	Days	August 1, 2009	September 1, 2009	October 1, 2009	November 1, 2009	December 1, 2009	January 1, 2010	February 1, 2010	March 1, 2010	April 1, 2010	May 1, 2010	June 1, 2010	July 1, 2010	August 1, 2010	September 1, 2010	October 1, 2010	November 1, 2010	December 1, 2010	January 1, 2011	February 1, 2011	March 1, 2011	April 1, 2011	May 1, 2011	June 1, 2011	July 1, 2011	August 1, 2011	September 1, 2011	October 1, 2011	November 1, 2011	December 1, 2011	January 1, 2012	February 1, 2012	March 1, 2012	April 1, 2012	May 1, 2012	June 1, 2012							
					Preliminary Engineering - Needs Assessment	AVC	8/1/09	9/2/09	33																																					
Grant Application Preparation & Submission	AVC	8/1/09	9/15/09	46																																										
Application Review & Award Decision	USDOT	9/16/09	1/18/10	125																																										
Engineering/Construction Procurement	AVC	1/19/10	3/5/10	46																																										
Final Engineering - Pavement Management Plan	AVC	3/6/10	4/18/10	44																																										
Consortium Plan Review & Approval	AVC	4/19/10	4/30/10	12																																										
Year #1 Roadway Construction Improvements	AVC	5/1/10	9/30/10	153																																										
Pavement Management Plan Updates	AVC	10/1/10	11/1/10	32																																										
Winter Construction Shut-Down		11/1/10	4/30/11	181																																										
Year #2 Roadway Construction Improvements	AVC	5/1/11	9/30/11	153																																										
Pavement Management Plan Updates	AVC	10/1/11	11/1/11	32																																										
Winter Construction Shut-Down		11/1/11	4/30/12	181																																										
Ongoing Multi-Year Maintenance Program	AVC	5/1/12	ongoing																																											