ROUTE 16 CONSTRUCTION SUMMARY REPORT

FRIDAY, JULY 7, 2017 BERLIN, NEW HAMPSHIRE

PATIENCE PLEASE... It will be worth it!

ANTICIPATED CONSTRUCTION PHASING

- **Phase I** Mill and Overlay (Twelfth St. north)
- **Phase II** Full Reconstruction (Seventh Eighth St. and Twelfth St. intersection)
- **Phase III** Full Reconstruction (St. Anne's Church to Twelfth St. intersection, excluding Phase II area)

WORK PROGRESS (Last 2 Weeks)

- **Phase I** Complete.
- **Phase II** None.
- **Phase III** Ongoing
 - Completed base and binder pavement from just north of Eighth St. to just south of Twelfth St.
 - Installed new drainage between Heritage St. and Iceland St. as well as Viking St. intersection.
 - Continued preparation for new concrete sidewalks between St. Anne's Church and Maple St.
 - Overhead utility reconstruction moving toward completion.

WORK SCHEDULED (Next 2 Weeks)

- Phase II
 - Begin drainage installation between Seventh St. and Eighth St.
- Phase III
 - Install curbing in newly paved area between Eighth St. and Twelfth St.
 - Continue drainage installations between Iceland St. to Seventh St.
 - Begin pouring concrete sidewalks from St. Anne Church to Maple St.



MAINTENANCE OF TRAFFIC

A full detour from Iceland St. to Eighth St. continues until base pavement is installed between Maple St. and Eighth St. Norway St. will be utilized for detour.

On-street parking spaces will be utilized by construction equipment during sidewalk construction starting near St. Anne's Church and moving north.



Thank you for your continued patience!

If you would like to receive this document by email, please contact Pam LaFlamme at plaflamme@berlinnh.gov



HEB Engineers, Inc. • www.hebengineers.com

New Hampshire: Office (603) 356-6936 • Fax (603) 356-7715

PO Box 440 • 2605 White Mountain Highway • No. Conway, NH 03860

Maine: Office (207) 803-0265 • PO Box 343 • 103 Main Street • Suite 6 • Bridgton, ME 04009



