ROUTE 16 CONSTRUCTION SUMMARY REPORT

THURSDAY, JULY 20, 2017 BERLIN, NEW HAMPSHIRE

PATIENCE PLEASE... It will be worth it!

ANTICIPATED CONSTRUCTION PHASING

- **Phase I** Mill and Overlay (Twelfth St. north)
- **Phase II** Full Reconstruction (Seventh Eighth St. and Twelfth St. intersection)
- **Phase III** Full Reconstruction (St. Anne's Church to Twelfth St. intersection, excluding Phase II area)

WORK PROGRESS (Last 2 Weeks)

- **Phase I** Complete.
- Phase II
 - Began crushing abandoned drainage pipe.
 - Began new drainage installations at Seventh St.

Phase III

- Continued drainage installation between Heritage St. and Seventh St.
- Poured concrete sidewalks between St. Anne's Church and Peavey St.
- Installed new curbing on recently installed pavement between Eighth St. and Twelfth St.
- Removed and reset curbing at Success St., Cambridge St., Peavey South and damaged areas.

WORK SCHEDULED (Next 2 Weeks)

Phase II

 Continue drainage installation, box-cutting and gravel installation between Heritage St. and Eighth St.

Phase III

 Continue pouring concrete sidewalks from St. Anne Church to Abenaki St..



MAINTENANCE OF TRAFFIC

A full detour from Iceland St. to Eighth St. continues during drainage installation. Norway St. will be utilized for detour.

On-street parking spaces will be utilized by construction equipment during sidewalk construction starting near St. Anne's Church and moving north.



Please be advised, contractors plan to work Saturdays through the end of July.

Thank you for your continued patience!

If you would like to receive this document by email, please contact Pam LaFlamme at plaflamme@berlinnh.gov



City of Berlin • www.berlinnh.gov 168 Main Street

168 Main Street Berlin, NH 03570 (603) 752-7532

