# **ROUTE 16 CONSTRUCTION SUMMARY REPORT**

**BUSINESSES** 

**ARE OPEN** 

#### FRIDAY, SEPTEMBER 15, 2017

BERLIN, NEW HAMPSHIRE

## PATIENCE PLEASE. It will be worth it!

## **ANTICIPATED CONSTRUCTION PHASING**

- **Phase I** Mill and Overlay (Twelfth St. north)
- **Phase II** Full Reconstruction (Seventh Eighth St. and Twelfth St. intersection)
- Phase III Full Reconstruction (St. Anne's Church to Twelfth St. intersection, excluding Phase II area)

## WORK PROGRESS (Last 2 Weeks)

- **Phase I** Complete.
- Phase II •
  - Completed installation of new drainage and prepared for improvements at the Twelfth St. intersection.
  - Prepared for and installed portions of new concrete sidewalk from Heritage St. to Eighth St.
- Phase III •
  - Began preparation for paver installation and completed landscaping installation on river side of road from St. Anne's Church to Heritage St.
  - Started landscaping installation on river side of road and began concrete paver installation from Eighth St. to Twelfth St.

#### WORK SCHEDULED (Next 2 Weeks)

- Phase II
  - Traffic signal upgrades and new gravels at Twelfth St. intersection.
  - Concrete sidewalk and paver installation from Seventh St. to Eighth St.
  - Landscaping installations.
- Phase III
  - Begin preparation for driveway reconstruction to match new construction.
  - Concrete paver and landscaping installations.



## **MAINTENANCE OF TRAFFIC**

Detours will continue primarily for truck traffic during the Twelfth St. intersection improvements. Additional detours may be utilized between Eighth St. and Twelfth St. during concrete paver and landscaping installations as necessary. One-way alternating traffic will be maintained throughout the remaining project area as concrete sidewalks and finish work is being completed.

The current schedule includes final, wearing-course pavement to be installed by Oct. 13, 2017. Traffic control, including detours, will be required for this work. Details to be finalized closer to completion of work.

#### The Contractor plans to continue working Saturdays and possibly Sundays, in order to meet proposed schedules.

#### If you would like to receive this document by email, please contact Pam LaFlamme at plaflamme@berlinnh.gov



HEB Engineers, Inc. • www.hebengineers.com New Hampshire: Office (603) 356-6936 • Fax (603) 356-7715 PO Box 440 • 2605 White Mountain Highway • No. Conway, NH 03860 Maine: Office (207) 803-0265 • PO Box 343 • 103 Main Street • Suite 6 • Bridgton, ME 04009 City of Berlin • www.berlinnh.gov 168 Main Street Berlin, NH 03570 (603) 752-7532



Thank you for your continued patience!

