ROUTE 16 CONSTRUCTION SUMMARY REPORT

BUSINESSES

ARE OPEN

If you would like to receive this document by email, please contact Pam LaFlamme at plaflamme@berlinnh.gov

FRIDAY, MAY 12, 2017

BERLIN, NEW HAMPSHIRE

PATIENCE PLEASE. It will be worth it!

ANTICIPATED CONSTRUCTION PHASING

- **Phase I** Mill and Overlay (Twelfth St. north)
- **Phase II** Full Reconstruction (Seventh Eighth St. and Twelfth St. intersection)
- **Phase III** Full Reconstruction (St. Anne's Church to Twelfth St. intersection, excluding Phase II area)

WORK PROGRESS (Last 2 Weeks)

- Phase I Complete.
- **Phase II** No work scheduled until June 2017.
- Phase III Ongoing
 - Mobilized for 2017 construction season.
 - Began installation of drainage from Rotary Park toward Tenth St.
 - Removed existing drainage between Tenth and Eleventh St.
 - Overhead utility reconstruction continues to progress.

WORK SCHEDULED (Next 2 Weeks)

- Phase III
 - Drainage installations will continue between Eighth and Eleventh Street. Conflicts between new drainage and existing water and sewer services may require modifications to the services. Conflicts will be addressed as they are discovered.
 - Sidewalk construction is scheduled to start the week of May 22nd starting near St. Anne's Church and moving north.

HEB Engineers, Inc. • www.hebengineers.com

- Overhead utility reconstruction will continue.



MAINTENANCE OF TRAFFIC

The southbound detour will continue from Eleventh Street to Ninth Street for the next two weeks. This southbound detour may stretch to Eighth Street if necessary. Flaggers will continue to maintain one-way, northbound traffic along this stretch of reconstruction.

Thank you for your continued patience!



New Hampshire: Office (603) 356-6936 • Fax (603) 356-7715 PO Box 440 • 2605 White Mountain Highway • No. Conway, NH 03860 Maine: Office (207) 803-0265 • PO Box 343 • 103 Main Street • Suite 6 • Bridgton, ME 04009 City of Berlin • www.berlinnh.gov 168 Main Street

