

ROUTE 16 CONSTRUCTION SUMMARY REPORT

TUESDAY, AUGUST 23, 2016

BERLIN, NEW HAMPSHIRE

PATIENCE PLEASE... *It will be worth it!*

ANTICIPATED CONSTRUCTION PHASING

- **Phase I** – Mill and Overlay (Twelfth St. north)
- **Phase II** – Full Reconstruction (Seventh – Eighth St. and Twelfth St. intersection)
- **Phase III** – Full Reconstruction (St. Anne’s Church to Twelfth St. intersection, excluding Phase II area)

WORK PROGRESS (Last 2 Weeks)

- **Phase I** – Complete.
- **Phase II** – No work completed.
- **Phase III**
 - Finalized drainage layout.
 - Began drainage installation.

WORK SCHEDULED (Next 2 Weeks)

- **Phase I** – Complete.
- **Phase II** – No work scheduled until 2017.
- **Phase III**
 - Continue reconstruction of drainage working toward Abenaki Lane.
 - A second drainage crew will begin on August 23rd.
 - A box cut crew (road reconstruction) will begin on September 5th.



MAINTENANCE OF TRAFFIC

Sargent Corporation anticipates detouring south-bound traffic (when needed) while maintaining north-bound traffic on Route 16. This approach is anticipated for most of the construction, which prevents crossing of traffic lanes.



If you would like to receive this document by email, please contact Pam LaFlamme at plafamme@berlinnh.gov



HEB Engineers, Inc. • www.hebengineers.com
New Hampshire: Office (603) 356-6936 • Fax (603) 356-7715
PO Box 440 • 2605 White Mountain Highway • No. Conway, NH 03860
Maine: Office (207) 803-0265 • PO Box 343 • 103 Main Street • Suite 6 • Bridgton, ME 04009

City of Berlin • www.berlinnh.gov
168 Main Street
Berlin, NH 03570
(603) 752-7532

