

ROUTE 16 CONSTRUCTION SUMMARY REPORT

TUESDAY, SEPTEMBER 8, 2016

BERLIN, NEW HAMPSHIRE

PATIENCE PLEASE... *It will be worth it!*

ANTICIPATED CONSTRUCTION PHASING

- **Phase I** – Mill and Overlay (Twelfth St. north)
- **Phase II** – Full Reconstruction (Seventh – Eighth St. and Twelfth St. intersection)
- **Phase III** – Full Reconstruction (St. Anne’s Church to Twelfth St. intersection, excluding Phase II area)

WORK PROGRESS (Last 2 Weeks)

- **Phase I** – Complete.
- **Phase II** – No work scheduled until 2017.
- **Phase III**
 - Completed drainage installation up to the State Office Building with the exception of the Success Street intersection.
 - Began removing pavement and underlying concrete at St Anne Church moving north.

WORK SCHEDULED (Next 2 Weeks)

- **Phase III**
 - Finalize drainage installation at Success Street intersection.
 - Continue drainage installation working toward Abenaki Lane.
 - Begin roadway reconstruction (removal of \pm 30” and replacement with new gravels) starting at St. Anne Church and moving north.



MAINTENANCE OF TRAFFIC

While construction continues between St. Anne Church and Abenaki Lane, Sargent Corporation anticipates a full road closure from High Street to Abenaki Lane due to the tight areas near Success Street and Cambridge Street. Once this section of roadwork is complete, we will revert back to north bound on Route 16 and south bound detour.



If you would like to receive this document by email, please contact Pam LaFlamme at plaflamme@berlinnh.gov



HEB Engineers, Inc. • www.hebengineers.com
New Hampshire: Office (603) 356-6936 • Fax (603) 356-7715
PO Box 440 • 2605 White Mountain Highway • No. Conway, NH 03860
Maine: Office (207) 803-0265 • PO Box 343 • 103 Main Street • Suite 6 • Bridgton, ME 04009

City of Berlin • www.berlinnh.gov
168 Main Street
Berlin, NH 03570
(603) 752-7532

