

ROUTE 16 CONSTRUCTION SUMMARY REPORT

WEDNESDAY, SEPTEMBER 21, 2016

BERLIN, NEW HAMPSHIRE

PATIENCE PLEASE... *It will be worth it!*

ANTICIPATED CONSTRUCTION PHASING

- **Phase I** – Mill and Overlay (Twelfth St. north)
- **Phase II** – Full Reconstruction (Seventh – Eighth St. and Twelfth St. intersection)
- **Phase III** – Full Reconstruction (St. Anne’s Church to Twelfth St. intersection, excluding Phase II area)

WORK PROGRESS (Last 2 Weeks)

- **Phase I** – Complete.
- **Phase II** – No work scheduled until 2017.
- **Phase III**
 - Completed drainage installation from St. Anne Church to Abenaki Lane.
 - Continue roadway box cutting and installation of base gravels (roadway reconstruction) in areas where drainage has been completed.

WORK SCHEDULED (Next 2 Weeks)

- **Phase III**
 - Continue drainage installation between Abenaki Lane and Peavey Lane.
 - Continue roadway reconstruction (removal of $\pm 30''$ and replacement with new gravels) up to Abenaki Lane.
 - Paving from St. Anne Church to Abenaki Lane is anticipated in the first week of October.




MAINTENANCE OF TRAFFIC

A full road closure between High St. and Birch St. will continue until the end of September. Local traffic for businesses and residents south of Birch St. will be coordinated by flaggers through the construction zone. Once construction activities extend north of Peavey Lane, both northbound and southbound traffic will be maintained on Rt. 16.



If you would like to receive this document by email, please contact Pam LaFlamme at plafamme@berlinnh.gov



HEB Engineers, Inc. • www.hebengineers.com
New Hampshire: Office (603) 356-6936 • Fax (603) 356-7715
PO Box 440 • 2605 White Mountain Highway • No. Conway, NH 03860
Maine: Office (207) 803-0265 • PO Box 343 • 103 Main Street • Suite 6 • Bridgton, ME 04009

City of Berlin • www.berlinnh.gov
168 Main Street
Berlin, NH 03570
(603) 752-7532

